

**List of Works Executed under Integrated Development Scheme - CCDP (Projectized) Plan - 2014-15 of Central Division upto the ending March 2015**

S.No.	Ward No.	Name of the Work	Estimated Cost of Work (Rs. In Lacs)	Allocation Under CCDP Projectization 2014-15 (in Lacs)	Length in RFT		Position of AA	Expenditure Incurred (in Lacs)	Present Status of Work
					Lane	Drain			
1	2	3	4	5	6	7	8	9	10
1	1	Upgradation/Construction of lane by way of 60mm thick I-section paver tiles from Shop of Tour & Travels upto Park at Chowgan Salathia part-I W.No. 1	4.50	4.50	840	---	Accorded	4.50	Completed
2	2	Upgradation/Construction of lane by way of 60mm thick I-section paver tiles near H/o Surinder Mahajan at Circular Road W.No. 2	2.00	2.00	150	---	AA/JC/Adm./9 11 of 2014-15 Dt: 17-03-2015	2.00	Completed
3	2	Upgradation/Construction of lane by way of 60mm thick I-section paver tiles Opposite Gurudwara Jain Bazar W.No. 2	0.84	0.84	130	---	Accorded	0.84	Completed
4	16	Construction of lane by way of Paver Tiles near H/o Prem in W.No. 16	1.20	1.20	80	---	AA/JC/Adm./4 17 of 2014-15 Dt: 29-08-2014	1.20	Completed
5	16	Construction of lane by way of 60mm I-section tile from H/o Nehru Niwas upto H/o SH. Rajni Sharma at Prem Nagar, Newplot in W.No 16	1.20	1.20	147	---	AA/JC/Adm./4 17 of 2014-15 Dt: 29-08-2014	1.20	Completed
6	16	Construction of lane by way of 60mm I-section Paver tile near H/o Varinder Khajuria and Kamla Niwas F-724, Jawahar Nagar, New Plot in W.No. 16	2.50	2.50	325	---	AA/JC/Adm./6 06 of 2014-15 Dt: 9-10-2014	2.50	Completed
7	16	Construction of lane/drain near Santosh Electrical and Provision Store to H/o Shanker Dass Bapra H.No. 121 Jawahar Nagar, New Plot W.No. 16	1.50	1.50	104	---	AA/JC/Adm./6 06 of 2014-15 Dt: 9-10-2014	1.50	Completed
8	26	Construction of lane/drain near H/o Prof. Sham Kumar H.No 562 A and near H/o 520 at sector-1, Vikas Nagar in W.No 26	2.00	2.00	160	---	AA/JC/Adm./7 44 of 2015-16 Dt: 24-10-2014	2.00	Completed
9	29	Construction of lane/drain from Krishna Timber to Pari Boutique lane No. 2 Canal Side, Shakti Nagar in W.No. 29	2.50	2.50	200	---	AA/JC/Adm/7 25 of 2014-15, Dt.:- 24-10-2014	2.50	Completed
10	30	Const of lane and drain near h/o Sh. Subash Jain at Jain Colony in ward No 30	1.00	1.00	115	---	Accorded	1.00	Completed

11	31	Const of lane and drain of lane no 4 from h/o B.B Dhar to P.K. Dhar at Shyam Vihar ,Gole Pully Tallab Tillo In ward no 31	1.50	1.50	540	---	AA/JC/Adm./389 of 2014-15 Dt: 23-08-2015	1.50	Completed
12	31	Const of lane and drain lane no 1 shyam vihar gole Pully in ward no 31	1.00	1.00	105	---	AA/JC/Adm./409 of 2014-15 Dt: 29-08-2014	1.00	Completed
13	33	Const. of lane & drain from h/o Sh. Mahesh Sharma to h/o Mr.Sanjeev at upper shiv nagar in ward no 33	2.00	2.00	350	---	AAA/JC/Adm./464 of 2014-15 Dt: 06-09-2014	2.00	Completed
14	33	Const. of lane near h/o Smt. Archana Charak in W.No 33.	0.25	0.25	30	---	AAA/JC/Adm./464 of 2014-15 dated: 06-09-2014	0.25	Completed
15	33	Const of lane from H/o santosh kumar from h/o Sh. Thour Ram in ward no 33	2.00	2.00	400	---	AA/JC/Adm./532 of 2014-15 Dt: 16-09-2014	2.00	Completed
16	33	Construction of shamshan ghat at Shakti Nagar in W.No 33	3.94	3.94	400	---	AA/JC/Adm./1101 of 2014-15 Dt: 31-03-2015	3.94	Completed
17	33	Construction of lane/drain from H/o Sh. Manmohan Singh to Main road in W.No 33	2.40	2.40	230	---	AA/JC/Adm./532 of 2014-15 Dt: 16-09-2014	2.40	Completed
18	36	Upgradation/Construction of lane near Hyderpora mosque W.No. 36	0.80	0.80	300	---	Accorded	0.80	Completed
19	36	Covering of deep drain by way of laying of RCC Slabs and Gratings from main road to daily excelsior W.No. 36	4.90	4.90	---	500	Accorded	4.90	Completed
20	37	Upgradation/Construction of Dindayal Upadaya Park Janipur Colony W.No. 37 Part-II	3.00	3.00	---	---	Accorded	3.00	Completed
21	38	Construction of lane/drain from H/o Sh. Ashwani Bhat to H/o Sh. P.N. Raina Sub lane Sector A, Pamposh Colony in W.No. 38	1.30	1.30	82	---	Accorded	1.30	Completed
22	39	Const. of Drain x-ing near h/o Girdhari lal Sh M.K Pandita ,Sh. Mangal dass in ward no 39	1.00	1.00	70	---	AA/JC/Adm./384 of 2014-15 dated: 14-08-2014	1.00	Completed
23	40	Const. of lane near H/o S.L. Koul S.S.P Prosecution E Sec. Bharat Nagar W.No. 40	1.50	1.50	240	160	AA/JC/Adm./558 of 2014-15 dated: 23-09-2014	1.50	Completed
24	41	Covering of drain near H/o M.L. Bhat Priya Darshani lane W.No. 41	0.65	0.65	200	---	AA/JC/Adm./557 of 2014-15 dated: 22-09-2014	0.65	Completed

25	41	Upgradation/Construction of lane near H/o Justice Chatterjee and lane from main road to Justice Chatterjee W.No. 41	2.40	2.40	100	350	AA/JC/Adm./740 of 2014-15 Dt: 24-10-2014	2.40	Completed
26	60	Const. of 9" PCC Drain from H/o Sh. Chuni Lal to H/o Satpal Gandotra Opposite Carewells at Basant Nagar Janipur in W.No. 60	0.70	0.70	170	---	Accorded	0.70	Completed
27	61	Upgradation/Construction of lane from main road to H/o Rajinder Kumar at Mangal Nagar Bohri Part-II W.No. 61	0.38	0.38	80	---	AAA/JC/Adm./498 of 2014-15 dated: 09-09-2014	0.38	Completed
28	62	Premising of lane from H/o B.L. Bhat to H/o Sh. Rashpal Singh at Lakshmipuram Chinore in W.No. 62	2.50	2.50	500	---	AA/JC/Adm./538 of 2014-15 Dt: 16-09-2014	2.50	Completed
29	62	Construction of lane and drain from H/o Aftab-Ahmad to main road and to H/o Brij Nath Koul/N.D Andrabi at sector A/2 Laxmipuram, chinore in W.no 62	3.00	3.00	300	---	AAA/JC/Adm./481 of 2014-15 dated: 09-09-2014	3.00	Completed
30	62	Construction of Sublane in Lane No. 3 by way of providing and fixing I Section Paver Tiles 60mm near H/o Sh. B.L. Koul Lakshmipuram Chinore in W.No. 62	1.00	1.00	40	---	AAA/JC/Adm./484 of 2014-15 Dt: 09-09-2014	1.00	Completed
31	64	Const. of lane near H/o Dr. C.N. Dhar & Upgradation/Construction of drain near H/o Mr. Kachroo Roop Nagar enclave W.No. 64	1.70	1.70	190	50	Accorded	1.70	Completed
32	64	Laying of PCC Tiles to lane and Covering of drain at Durga Nagar Sector -I, Roop Nagar Nagar Enclave Block A W.No. 64	1.52	1.52	80	300	Accorded	1.52	Completed
33	66	Const. of drain near H/o Rakesh Sharma at Chandan Vihar W.No. 66	1.25	1.25	---	220	AAA/JC/Adm./490 of 2014-15 Dt: 09-09-2014	1.25	Completed
		<b>Total</b>	<b>59.93</b>	<b>59.93</b>				<b>59.93</b>	

