

List of Works Executed under Integrated Development Scheme - CCDP (Projectized) Plan (SOS) - 2014-15 of Central Division upto the ending April 2016									
S.No.	Ward No.	Name of the Work	Estimated Cost of Work (Rs. In Lacs)	Allocation Under CCDP Projectization 2014-15 (in Lacs)	Length in RFT		Position of AA	Expenditure Incurred (in Lacs)	Present Status of Work
					Lane	Drain			
1	2	3	4	5	6	7	8	9	10
1	12	Construction of lane by way of 60mm I-section tile near H/o Sh. Rajesh Gupta at Dogra Mohalla in W.No 12	2.50	2.50	200	---	AA/JC/Adm./1094 of 2014-15 Dt: 31-03-2015	2.5	Completed
2	13	Construction of lane/drain near Municipal Flat in W.No 13	1.50	1.50	100	---	AA/JC/Adm./770 of 2015-16 Dt: 21-08-2015		In Progress
3	14	Construction of lane by way of 60mm I-section tile near Satish Kokhar H.No 559 sector-1, Bhagwati Nagar near Bright Candle School in W.No 14	2.50	2.50	300	---	AA/JC/Adm./198 of 2015-16 Dt: 28-04-2015		(Work allotted and held up due to laying of ERA pipes)
4	14	Construction of lane by way of 60mm I-section tile near Engineer Shishu at sector No 1, Bhagwati Nagar in W.No 14	2.50	2.50	200	---	AA/JC/Adm./1099 of 2014-15 Dt: 31-03-2015	2.5	Completed
5	16	Construction of lane by way of 60mm I-section tile near H/o Baldev Thapa Retd. DSP and shanti Devi at Prem Nagar, New Plot in W.No 16	2.50	2.50	410	---	AA/JC/Adm./413 of 2014-15 dated: 29-08-2014	2.50	Completed
6	17	Construction of Bathroom and CGI Roof Platform near Dental Hospital Amphalla in W.No. 17	4.50	4.50	200	---	AA/JC/Adm./535 of 2014-15 dated: 16-09-2014	2.82	In Progress
7	18	Construction of lane/drain near H/o Mohinder Sharma , Sarwal in W.No 18	0.70	0.70	60	---	AA/JC/Adm./56 of 2015-16 Dt: 16-04-2015	0.7	Completed
8	18	Construction of footpath along main road, Newplot in W.No 18	2.00	2.00	200	---	AA/JC/Adm./268 of 2015-16 Dt: 7-05-2015		Completed

9	18	Construction of lane by way of providing / fixing of I-section tiles 60mm thick near H/o Sh. Surinder khajuria H.No 512, upper Laxmi Nagar, Sarwal in W.No 18	1.50	1.50	150	---	AA/JC/Adm./5 6 of 2015-16 Dt: 16-04- 2015	1.5	Completed
10	24	Construction of lane by way of 60mm I-section tile from H/o Sh. Vijay Gupta F No 33 upto K.L Abrol H.No 6 Behind Dara Singh Clinic, Rehari Colony, Jammu in W.No 24	2.50	2.50	350	---	AA/JC/Adm./2 60 of 2015- 16 Dt: 7-05- 2015	2.5	Completed
11	25	Construction of lane/drain near H/o Arun Khanna at Rehari Colony in W.No 25.	2.50	2.50	250	---	AA/JC/Adm./3 28 of 2015- 16 Dt: 20-05- 2015	2.5	Completed
12	26	Construction of lane by way of 60mm I-section Paver tile from H/o Sh. K.K Sharma upto H/o SH. Rani Devi opposite Surya Photo State Sarwal in W.No 26	2.50	2.50	325	---	AA/JC/Adm./4 69 of 2015- 16 Dt: 6-06- 2015	2.5	Completed
13	27	Premixing of lane from main road to Municipal Quarter at Bakshi Nagar in W.No. 27	1.50	1.50	300	---	Under Process		Work not exist
14	28	Upgradation of lane/drain from Kawa House to H/o Sh. Slathia in W.No. 28	1.50	1.50	270	---	Under Process		Completed
15	29	Construction of lane/drain near H/o Lt. Kesar Ram to Sh. Surinder Kumar in lane No 17, Rajpura Mangotrian in W.No 29	2.50	2.50	300	---	AA/JC/Adm./5 7 of 2015-16 Dt: 16-04- 2015	2.5	Completed
16	30	Covering of drain in bye lanes of lane no 5 Tallab tillo in ward no 30	2.50	2.50	730	---	AA/JC/Adm./1 89 of 2015- 16 Dt: 28-04- 2015	2.5	Completed
17	30	Const of lane from Police Station to h/o Mohini Gupta at tallab tillo in ward no 30	1.50	1.50	215	---	AA/JC/Adm./5 25 of 2014- 15 Dt: 15-09- 2014	1.5	Completed
18	32	Const of lane from h/o Sh. Joginder singh to h/o K.K Dharat Vijay Nagar in ward no 32	2.00	2.00	370	---	AA/JC/Adm./3 47 of 2014- 15 Dt: 06-08- 2014	2.00	Completed

19	32	Const of lane of SH.S.LShah to h/o Mr sarif to h/o joginder Singh in ward no 32	3.50	3.50	530	---	AA/JC/Adm./3 48 of 2014- 15 Dt: 06-08- 2014	3.5	Completed
20	33	Const. of lane and drain to back side of Sh. Rishi kumar Koushal in ward no 33	0.50	0.50	40	---	Under Process		Work not exist
21	35	Upgradation/Construction of lane & drain near H/o Ankit Verma and Const. of lane near Shiv Temple Shant Nagar W.No. 35	2.10	2.10	150	100	Under Process		Completed
22	36	Upgradation/Construction of lane No. 3 & 10 at Bhawani Nagar Janipur W.No. 36	1.60	1.60	150	---	AA/JC/Adm./1 098 of 2014- 15 Dt: 31-03- 2015	1.6	Completed
23	39	Construction of lane/drain from H/o Sh. Dev raj Bhagat to H/o Tarseem lal in Mehra Mohalla Top Sherkhaina in W.No 39	0.70	0.70	70	---	Under Process		Completed
24	41	Upgradation/Construction of lane & drain No. 2 Anand Nagar W.No. 41	1.90	1.90	550	---	Under Process		Completed
25	41	Premixing of lane from H/o Sh. Ved Parkash to Smt Meena Kangotra Lane No 2A, Anand vihar Bohri in W.No 41	1.50	1.50	150	---	Under Process		Work not exist
26	59	Const.. Of Park near Shamshan Ghat Mandleek Nagar Paloura W.No. 59	4.98	4.98	---	---	Under Process		Completed
27	60	Const. Of lane near the h/o near Choudhary liyact Ali Opp. At Gujjar Mohalla in W.No 60	2.00	2.00	385	---	Under Process		Work not exist
28	60	Const of blacking topping of road near h/o shoby Mohammad in Moh Gujjar Mohalla in W.No 60	1.20	1.20	390	---	Under Process		Work not exist
29	60	Const.of lane to h/o viashno Dass Tehisildar at Mohalla Dhoke Ploura in ward no 60	1.20	1.20	188	---	Under Process		To be taken up
30	60	Const. of lane premix to Peer Opposite Higher Secondary School Paloura, W.No. 60	2.00	2.00	463	---	Under Process		To be taken up
31	60	Const. of Lane from main road to h/o sh Som Nath lane leading to h/o Sh. Hari Singh chib in W.No 60 (Part-1)	2.50	2.50	300	---	Accorded	2.5	Completed
32	60	Const. of road at fata Gujjar Mohalla in ward 60	1.50	1.50	307	---	Under Process		Work not exist
33	61	Const. of drain from H/o Sham Lal to Nallah lane No. 4A Lakshmi Vihar Tomal W.No. 61	3.28	3.28	---	530	AA/JC/Adm./5 27 of 2014- 15 Dt: 16-09- 2014		Completed

34	63	Upgradation/Construction of lane near House of Khosla Barnai W.No. 63	2.60	2.60	300	---	AA/JC/Adm./4 82 of 2014- 15 Dt: 09-09- 2014	2.6	Completed
35	65	Upgradation/Construction of drain in lane No. 2 Barnai W.No. 65	1.09	1.09	350	---	Under Process		Completed
36	66	Covering of drain by way of PCC Slab in Temple lane near H/o R.K. Munshi W.No. 66	1.00	1.00	---	110	Accorded		Completed
37	67	Const. of lane & drain near H/o Rinku Chowhan at Muthi W.No. 67	3.00	3.00	150	90	AA/JC/Adm./4 19 of 2015- 16 Dt: 29-05- 2015		Completed
		<b>Total</b>	<b>77.35</b>	<b>77.35</b>				<b>38.72</b>	
			<b>Works Completed- 26</b>		<b>No of Works In Progress- 2</b>			<b>No of Works To be taken up- 9</b>	

Change



