




Name of the work with location.	Construction of drain from h/o Sardar Chadda house to Shavkti Ashram New Rehari WNo. 08.
Department/Organization	H&UDD
Executing Agency	Jammu Municipal Corporation
Block/District	Jammu
Estimated Cost	4.33
Total Expendt incurred ending 3/2022	2.82
Project Initiation Year	2021
Date of Completion (MM/YY)	07.02.2022
No of beneficiaries	



Name of the work with location.	Const. Of drain from h/o Suresh Kumar Sharma HNo. 179 to Sh. D Malhotra Hno. 177 and drain near h/o Pandit Devi chand opp. Church WNo. 09.
Department/Organization	H&UDD
Executing Agency	Jammu Municipal Corporation
Block/District	Jammu
Estimated Cost	4.33
Total Expendt incurred ending 3/2022	2.89
Project Initiation Year	2021
Date of Completion (MM/YY)	25.09.2021
No of beneficiaries	



Name of the work with location.	Construction of drains from old post Office Pacca Danga towards Girdhari Kachalu shop ward No. 10.
Department/Organization	H&UDD
Executing Agency	Jammu Municipal Corporation
Block/District	Jammu
Estimated Cost	4.33
Total Expendt incurred ending 3/2022	3.02
Project Initiation Year	2021
Date of Completion (MM/YY)	27.12.2021
No of beneficiaries	



Name of the work with location.	S.No: 3: Constt/improvement of nallah backside of karan Hotel along Kapoor Tent House Ward 28
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	Jammu
AA cost (Rs: in Lacs)	4.33
Total Expdt incurred ending 3/2022	3.23
Date of start (MM/YY)	19.08.21
Date of Completion (MM/YY)	26.09.21
No of beneficiaries	270



Name of the work with location.	Sr.no: 4: Remodelling/Constt. of Deep drain from Shop Shri Jewellers towards H/o M.L Thusoo (Rajpura) along Main road from Shakti Nagar Ward No: 29
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	Jammu
AA cost (Rs: in Lacs)	4.33
Total Expdt incurred ending 3/2022	3.14
Date of start (MM/YY)	10.10.21
Date of Completion (MM/YY)	25.12.21
No of beneficiaries	240



Name of the work with location.

Sr. No: 5.
Renovation of drain of lane No: 4, 5, 7 and 13 in ward NO; 30

Department/Organization

H&UDD

Executing Agency

JMC

Block/District

Jammu

AA cost (Rs: in Lacs)

4.33

Total Expdt incurred ending 3/2022

3.55

Date of start (MM/YY)

27.11.21

Date of Completion (MM/YY)

12.03.22



Name of the work with location.

Sr.No: 7:
Renovation of drain from H/o Faqir Chand to H/o sham Krishan at Sushed nagar Park Ward 32

Department/Organization

JMC Div-II

Executing Agency

JMC

Block/District

Jammu

AA cost (Rs: in Lacs)

4.33

Total Expdt incurred ending 3/2022


3.85


Date of start (MM/YY)

20.10.21

Date of Completion (MM/YY)

28.12.21

	Name of the work with location.	Constt of drain from H/o Sh. Sham Grover H.NO; F/15 to H/o Late S.K Bali (H.NO; F/29)
	Department/Organization	H&UDD
	Executing Agency	JMC
	Block/District	Jammu
	AA cost (Rs: in Lacs)	4.33
	Total Expdt incurred ending 3/2022	3.43
	Date of start (MM/YY)	05.10.21
	Date of Completion (MM/YY)	28.10.21


	Name of the work with location.	Sr.No: 9 Constt. of Nallah from H.NO; 100 (near Mata Mandir) Harijan Colony Ward 34 Old Janipur
	Department/Organization	JMC Div-II
	Executing Agency	JMC
	Block/District	Jammu
	AA cost (Rs: in Lacs)	4.33
	Total Expdt incurred ending 3/2022	3.45
	Date of start (MM/YY)	14.09.21
	Date of Completion (MM/YY)	13.10.21





Name of the work with location.	Improvement/laying of slab over Nallah along driving institute Opp. Croscent public School Ward 35 Janipur
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	Jammu
AA cost (Rs: in Lacs)	4.33
Total Expdt incurred ending 3/2022	3.49
Date of start (MM/YY)	19.08.21
Date of Completion (MM/YY)	06.10.21



Name of the work with location.	Sr.No: 11 Constt. of deep drain DurgaMandir, LakkarMandi at Indira Colony Ward NO; 36, Janipur
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	Jammu
AA cost (Rs: in Lacs)	4.33
Total Expdt incurred ending 3/2022	3.42
Date of start (MM/YY)	25.10.21
Date of Completion (MM/YY)	15.12.21



Name of the work with location.	Constt. of drains from:, a.H/o Seema to h/o MohinderChowdhary, b.H/o Viajy to H/o MohinderChowdhary, c.infront of H/o MohinderKhullar, d.H/o Bodhraj to H/o padha, e.H/o sampuran Singh to H/o Hak, f.Dispensary to H/o Yougal Gupta, g.H/o Sumitsingh to H/o Jit Singh, h.H/o ArunMagotra to H/o AshwaniMangotraPatoli&i.H/o Raj Kumar to H/o Chunilal
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	Jammu
AA cost (Rs: in Lacs)	4.33
Total Expdt incurred ending 3/2022	4.04
Date of start (MM/YY)	25.08.21
Date of Completion (MM/YY)	21.09.21


<div><div><div>Repair/covering of drain from Hotel view to H.no 68/A , Ashok Gupta Chand nagar, wno 19</div><div><div>Jammu, null, null 69,chand nagar jewel chowk, Vinayaq Bazaar, Prem Nagar, Old Heritage City, Jammu, 180001 Lat N 32° 43' 29.4816" Long E 74° 51' 32.742"</div></div></div></div>	<table><tr><td>Name of the work with Location</td><td>Repair / covering of drain from Hotel Fort view to H.No. 68-A, H/o Ashok Gupta, Chand Nagar ward No. 19</td></tr><tr><td>Department/Organisation</td><td>H&UDD</td></tr><tr><td>Executive Agency</td><td>JAMMU MUNICIPAL CORPORATION DIVISION NO. III</td></tr><tr><td>Block/District</td><td>JAMMU</td></tr><tr><td>AA Cost (Rs . in Lakhs)</td><td>4.33</td></tr><tr><td>Total Cost of Completion/expenditure incurred ending 3/2022</td><td>3.01</td></tr><tr><td>Date of Start(Month/Year)</td><td>26-08-2021</td></tr><tr><td>Date of Completion (Month / Year)</td><td>16-10-2021</td></tr><tr><td>No. of beneficiaries</td><td>250</td></tr></table>	Name of the work with Location	Repair / covering of drain from Hotel Fort view to H.No. 68-A, H/o Ashok Gupta, Chand Nagar ward No. 19	Department/Organisation	H&UDD	Executive Agency	JAMMU MUNICIPAL CORPORATION DIVISION NO. III	Block/District	JAMMU	AA Cost (Rs . in Lakhs)	4.33	Total Cost of Completion/expenditure incurred ending 3/2022	3.01	Date of Start(Month/Year)	26-08-2021	Date of Completion (Month / Year)	16-10-2021	No. of beneficiaries	250
Name of the work with Location	Repair / covering of drain from Hotel Fort view to H.No. 68-A, H/o Ashok Gupta, Chand Nagar ward No. 19																		
Department/Organisation	H&UDD																		
Executive Agency	JAMMU MUNICIPAL CORPORATION DIVISION NO. III																		
Block/District	JAMMU																		
AA Cost (Rs . in Lakhs)	4.33																		
Total Cost of Completion/expenditure incurred ending 3/2022	3.01																		
Date of Start(Month/Year)	26-08-2021																		
Date of Completion (Month / Year)	16-10-2021																		
No. of beneficiaries	250																		
<div><div><div>Reconstruction/ repair of drains from h.no 10 A/C oppo Diva showroom in w.no 20</div><div><div>Jammu, null, null 10 A/C, Gandhi Nagar, Gandhi Nagar, Jammu, 180004 Lat 32.709156° Long 74.860839° 07/12/21 03:40 PM</div></div></div></div>	<table><tr><td>Name of the work with Location</td><td>Repair of drain from H.no. 10 A/C on wards opp. Diva Showroom in ward No. 20</td></tr><tr><td>Department/Organisation</td><td>H&UDD</td></tr><tr><td>Executive Agency</td><td>JAMMU MUNICIPAL CORPORATION DIVISION NO. III</td></tr><tr><td>Block/District</td><td>JAMMU</td></tr><tr><td>AA Cost (Rs . in Lakhs)</td><td>4.33</td></tr><tr><td>Total Cost of Completion/expenditure incurred ending 3/2022</td><td>2.57</td></tr><tr><td>Date of Start(Month/Year)</td><td>30-10-2021</td></tr><tr><td>Date of Completion (Month / Year)</td><td>30-11-2021</td></tr><tr><td>No. of beneficiaries</td><td>150</td></tr></table>	Name of the work with Location	Repair of drain from H.no. 10 A/C on wards opp. Diva Showroom in ward No. 20	Department/Organisation	H&UDD	Executive Agency	JAMMU MUNICIPAL CORPORATION DIVISION NO. III	Block/District	JAMMU	AA Cost (Rs . in Lakhs)	4.33	Total Cost of Completion/expenditure incurred ending 3/2022	2.57	Date of Start(Month/Year)	30-10-2021	Date of Completion (Month / Year)	30-11-2021	No. of beneficiaries	150
Name of the work with Location	Repair of drain from H.no. 10 A/C on wards opp. Diva Showroom in ward No. 20																		
Department/Organisation	H&UDD																		
Executive Agency	JAMMU MUNICIPAL CORPORATION DIVISION NO. III																		
Block/District	JAMMU																		
AA Cost (Rs . in Lakhs)	4.33																		
Total Cost of Completion/expenditure incurred ending 3/2022	2.57																		
Date of Start(Month/Year)	30-10-2021																		
Date of Completion (Month / Year)	30-11-2021																		
No. of beneficiaries	150																		




Sr. No.	22
Name of the work with Location	const/up gradation of Drain in Anand vihar near lane no.1in ward no 41
Department/Organisation	H&UDD
Executive Agency	JAMMU MUNICIPAL CORPORATION DIVISION NO. III
Block/District	JAMMU
AA Cost (Rs . in Lakhs)	4.33
Total Cost of Completion/expenditure incurred ending 3/2022	2.93
Date of Start(Month/Year)	19-09-2021
Date of Completion (Month / Year)	18-10-2021
No. of beneficiaries	200




Sr. No.	23
Name of the work with Location	upgradation /improvement of Drain at spots in paloura in ward no 59
Department/Organisation	H&UDD
Executive Agency	JAMMU MUNICIPAL CORPORATION DIVISION NO. III
Block/District	JAMMU
AA Cost (Rs . in Lakhs)	4.33
Total Cost of Completion/expenditure incurred ending 3/2022	2.68
Date of Start(Month/Year)	28-08-2021
Date of Completion (Month / Year)	10-11-2021
No. of beneficiaries	400

	Sr. No.	24
	Name of the work with Location	upgradation of Drain in Majid Mohalla in ward no 60.
	Department/Organisation	H&UDD
	Executive Agency	JAMMU MUNICIPAL CORPORATION DIVISION NO. III
	Block/District	JAMMU
	AA Cost (Rs . in Lakhs)	4.33
	Total Cost of Completion/expenditure incurred ending 3/2022	2.62
	Date of Start(Month/Year)	02-09-2021
	Date of Completion (Month / Year)	02-10-2021
	No. of beneficiaries	400


	Sr. No.	25
	Name of the work with Location	Up gradation of drain near the shop of Hera Lal to Gupta in ward no. 61
	Department/Organisation	H&UDD
	Executive Agency	JAMMU MUNICIPAL CORPORATION DIVISION NO. III
	Block/District	JAMMU
	AA Cost (Rs . in Lakhs)	4.33
	Total Cost of Completion/expenditure incurred ending 3/2022	2.72
	Date of Start(Month/Year)	30-08-2021
	Date of Completion (Month / Year)	28-09-2021
	No. of beneficiaries	250

***up grad of drain in
w no 62***



Sr. No.	26
Name of the work with Location	Construction of drain near Bansilal to Satish at laxmipuram in ward no. 62
Department/Organisation	H&UDD
Executive Agency	JAMMU MUNICIPAL CORPORATION DIVISION NO. III
Block/District	JAMMU
AA Cost (Rs . in Lakhs)	4.33
Total Cost of Completion/expenditure incurred ending 3/2022	2.67
Date of Start(Month/Year)	02-09-2021
Date of Completion (Month / Year)	02-10-2021
No. of beneficiaries	150

up grad of drain in w no 63





Sr. No.	27
Name of the work with Location	Construction / up gradation of drain at kamalnagar in ward No. 63
Department/Organisation	H&UDD
Executive Agency	JAMMU MUNICIPAL CORPORATION DIVISION NO. III
Block/District	JAMMU
AA Cost (Rs . in Lakhs)	4.33
Total Cost of Completion/expenditure incurred ending 3/2022	2.72
Date of Start(Month/Year)	30-08-2021
Date of Completion (Month / Year)	28-09-2021
No. of beneficiaries	150


up grad of drain in w no 64



Sr. No.	28
Name of the work with Location	i) Construction / remodelling of drain at Roop Nagar Enclave lane no. 1 Roop Nagar in ward no.64 Construction / remodelling of drain near H.No. 19 Sec 1 Durga Nagar Enclave lane No. 4 in ward no. 64
Department/Organisation	H&UDD
Executive Agency	JAMMU MUNICIPAL CORPORATION DIVISION NO. III
Block/District	JAMMU
AA Cost (Rs . in Lakhs)	4.33
Total Cost of Completion/expenditure incurred ending 3/2022	2.65
Date of Start(Month/Year)	30-08-2021
Date of Completion (Month / Year)	28-09-2021
No. of beneficiaries	180

	Sr. No.	29
	Name of the work with Location	Construction of drain from H/o Girdhari home to main road at Ganga Nagar Sec 2 in ward No. 65
	Department/Organisation	H&UDD
	Executive Agency	JAMMU MUNICIPAL CORPORATION DIVISION NO. III
	Block/District	JAMMU
	AA Cost (Rs . in Lakhs)	4.33
	Total Cost of Completion/expenditure incurred ending 3/2022	2.69
	Date of Start(Month/Year)	28-01-2022
	Date of Completion (Month / Year)	28-02-2022
	No. of beneficiaries	200

	Sr. No.	30
	Name of the work with Location	Remodelling of drain in front of RekhaManhas at SarikaVihar Sec 1 and construction of drain along H/o Shubam Sharma at SharikaVihar opp. J.P Public School Muthi in ward No. 66
	Department/Organisation	H&UDD
	Executive Agency	JAMMU MUNICIPAL CORPORATION DIVISION NO. III
	Block/District	JAMMU
	AA Cost (Rs . in Lakhs)	4.33
	Total Cost of Completion/expenditure incurred ending 3/2022	2.88
	Date of Start(Month/Year)	20-09-2021
	Date of Completion (Month / Year)	18-10-2021
	No. of beneficiaries	210



Sr. No.	31
Name of the work with Location	Construction of drain from H/o Vishwamitr to H/o Vijay Kumar at nanakViharMuthi in ward no. 67
Department/Organisation	H&UDD
Executive Agency	JAMMU MUNICIPAL CORPORATION DIVISION NO. III
Block/District	JAMMU
AA Cost (Rs . in Lakhs)	4.33
Total Cost of Completion/expenditure incurred ending 3/2022	2.79
Date of Start(Month/Year)	22-09-2021
Date of Completion (Month / Year)	16-10-2021
No. of beneficiaries	225



Sr. No.	32
Name of the work with Location	Upgradation of drainage at DurgaChack and adjoining in ward No. 75
Department/Organisation	H&UDD
Executive Agency	JAMMU MUNICIPAL CORPORATION DIVISION NO. III
Block/District	JAMMU
AA Cost (Rs . in Lakhs)	4.33
Total Cost of Completion/expenditure incurred ending 3/2022	4.00
Date of Start(Month/Year)	12-10-2021
Date of Completion (Month / Year)	22-01-2022
No. of beneficiaries	130



Sr.no	22
Name of the work with Location	Construction of drain, & fixing of iron gratings, from Gagan photoHno.218 sec-9 Nanak Nagar in ward no.43
Department/Organization	H&UDD
Executive Agency	JMC
Block /District	JAMMU
AA Cost (Rs in Lakhs)	4.33
Total Cost of Completion/Expenditure Incurred ending 3/2022	2.72
Date of Start Month/Year	25-8-2021
Date of Completion	24-9-2021
No of Beneficiaries	460



Name of the work with Location	Covering of drain from the H/o. Harjinder singh Hno.40 Joginder Singhto Hno.45 towards Landd Choi at lane no.10 sec-7 Nanak Nagar Jammu v no. 44
Department/Organization	H&UDD
Executive Agency	JMC
Block /District	JAMMU
AA Cost (Rs in Lakhs)	4.33
Total Cost of Completion/Expenditure Incurred ending 3/2022	2.72
Date of Start Month/Year	8-6-2021
Date of Completion	15-9-2021
No of Beneficiaries	820



Name of the work with Location	Upgradation of drain by drain construction of w from Hno.92/5 Gurjasbir Singh to onwards Preet Nagar in ward no.45
Department/Organization	H&UDD
Executive Agency	JMC
Block /District	JAMMU
AA Cost (Rs in Lakhs)	4.33
Total Cost of Completion/Expenditure Incurred ending 3/2022	2.79
Date of Start Month/Year	29-8-2021
Date of Completion	24-9-2021
No of Beneficiaries	420




Sr.no	25
Name of the work with Location	Upgradation of drain Hno.169/4 to H/o. Geeta to H/o. Kaka Ram to H/o.163 sec-4 Sanjay Nagar in ward no. 46
Department/Organization	H&UDD
Executive Agency	JMC
Block /District	JAMMU
AA Cost (Rs in Lakhs)	4.33
Total Cost of Completion/Expenditure Incurred ending 3/2022	2.84
Date of Start Month/Year	12-3-2022
Date of Completion	6-10-2021
No of Beneficiaries	490



Sr.no	27
Name of the work with Location	Upgradation of drain from H/o.56/6 to sood eye Clinic to towards Trikuta Nagar ward no.54
Department/Organization	H&UDD
Executive Agency	JMC
Block /District	JAMMU
AA Cost (Rs in Lakhs)	4.33
Total Cost of Cpmpletion/Expenditure Incurred ending 3/2022	2.85
Date of Start Month/Year	22-9-2021
Date of Completion	20-10-2021
No of Beneficiaries	600




Sr.no	28
Name of the work with Location	Construction of drain near H/o.Sh.Prem Lal at Greater Jammu ward no.55
Department/Organization	H&UDD
Executive Agency	JMC
Block /District	JAMMU
AA Cost (Rs in Lakhs)	4.33
Total Cost of Completion/Expenditure Incurred ending 3/2022	2.74
Date of Start Month/Year	10-1-2022
Date of Completion	10-2-2022
No of Beneficiaries	855




Sr.no	29
Name of the work with Location	Upgradation of drain from near H/o. Kamal Sing H/o. Thakur sec-3 Green Avenue ward no.58
Department/Organization	H&UDD
Executive Agency	JMC
Block /District	JAMMU
AA Cost (Rs in Lakhs)	4.33
Total Cost of Completion/Expenditure Incurred ending 3/2022	2.91
Date of Start Month/Year	21-3-2021
Date of Completion	20-10-2021
No of Beneficiaries	850




Name of the work with Location	Contruction of drain from H/o. Sahil Vaid to wa office lane no. 18 down side Greater Kailash wa no.68
Department/Organization	H&UDD
Executive Agency	JMC
Block /District	JAMMU
AA Cost (Rs in Lakhs)	4.33
Total Cost of Completion/Expenditure Incurred ending 3/2022	2.60
Date of Start Month/Year	7-11-2021
Date of Completion	15--3-2022
No of Beneficiaries	550

	Sr. No.	14
	Name of the work with Location	Construction of drain from virinder Dogra to Ashu Gupta House Krishna Nagar.
	Department/Organization	H&UDD
	Executing Agency	JMC
	Block/District	
	AA Cost (Rs. In Lakhs)	4.33
	Total Cost of Completion/Expenditure incurred ending 3/2022(Rs. In Lakhs)	4.28
	Date of Start (Month/Year)	24-08-2021
	Date of Completion(Month/Year)	30-09-2021

	Name of the work with Location	Construction of Drain from House No.170 to Mohinder Nagar extension.
	Department/Organization	
	Executing Agency	Ramesh Kumar
	Block/District	
	AA Cost (Rs. In Lakhs)	4.33
	Total Cost of Completion/Expenditure incurred ending 3/2022(Rs. In Lakhs)	4.33
	Date of Start (Month/Year)	24-08-2021
	Date of Completion(Month/Year)	20-12-21



Sr. No.	17
Name of the work with Location	Construction of Drain in Prem Nagar from Transformer Platform to Sharma Cement S and House R.K Dogra to House of J.P Sharr
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	
AA Cost (Rs. In Lakhs)	4.33
Total Cost of Completion/Expenditure incurred ending 3/2022(Rs. In Lakhs)	3.55
Date of Start (Month/Year)	2-09-2021
Date of Completion(Month/Year)	5-10-2021



Name of the work with Location	Upgradation lane from house of Jagdish Raj to House of Ravinder Singh.
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	
AA Cost (Rs. In Lakhs)	4.33
Total Cost of Completion/Expenditure incurred ending 3/2022(Rs. In Lakhs)	2.60
Date of Start (Month/Year)	09-09-2021
Date of Completion(Month/Year)	12-10-2021
No. of beneficiaries	
Date of Completion(Month/Year)	5-10-2021



Name of the work with Location	Upgradation of drain including covering of drain at Transformer lane behind corporative bank & Shiva Ji park .
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	
AA Cost (Rs. In Lakhs)	4.33
Total Cost of Completion/Expenditure incurred ending 3/2022(Rs. In Lakhs)	3.48
Date of Start (Month/Year)	24-09-2021
Date of Completion(Month/Year)	08-01-2022
No. of beneficiaries	100



Sr. No.	20
Name of the work with Location	Up-gradation of Drain from Sangam Tent Sh Near 43 B/D Ram Mandir on left side of Road Shashtri Nagar Ward 22.
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	Jammu
AA Cost (Rs. In Lakhs)	4.33
Total Cost of Completion/Expenditure incurred ending 3/2022(Rs. In Lakhs)	4.25
Date of Start (Month/Year)	09-09-2021
Date of Completion(Month/Year)	08-10-2021
No. of beneficiaries	200



Sr. No.	21
Name of the work with Location	Up-gradation of Drain/Slab from Sham Tailor Shop to H. No. 121 Nai Basti Ward No. 23
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	Jammu
AA Cost (Rs. In Lakhs)	4.33
Total Cost of Completion/Expenditure incurred ending 3/2022(Rs. In Lakhs)	2.81
Date of Start (Month/Year)	12-11-2021
Date of Completion(Month/Year)	15-02-2022
No. of beneficiaries	250



Sr. No.	22
Name of the work with Location	Upgradation of Drain / nallah including cover of drain in lower Hari Singh Nagar, Lal Kitab Galli and similer work at different location.
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	
AA Cost (Rs. In Lakhs)	4.33
Total Cost of Completion/Expenditure incurred ending 3/2022(Rs. In Lakhs)	3.30
Date of Start (Month/Year)	02-09-2021
Date of Completion(Month/Year)	03-10-2021
No. of beneficiaries	



Sr. No.	23
Name of the work with Location	Upgradation of drain including covering of drain in Bharat Nagar Area.
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	
AA Cost (Rs. In Lakhs)	4.33
Total Cost of Completion/Expenditure incurred ending 3/2022(Rs. In Lakhs)	4.27
Date of Start (Month/Year)	26-11-2021
Date of Completion(Month/Year)	24-12-2021
No. of beneficiaries	100




Sr. No.	24
Name of the work with Location	Construction of Side Drain in Ward No. 48 from House of Balbir upto House of Satpal and from House of Sham Lal upto Hira Lal
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	Jammu
AA Cost (Rs. In Lakhs)	4.33
Total Cost of Completion/Expenditure incurred ending 3/2022(Rs. In Lakhs)	2.70
Date of Start (Month/Year)	20-09-2021
Date of Completion(Month/Year)	23-01-2022
No. of beneficiaries	270



Sr. No.	25
Name of the work with Location	Construction of drain in Dr.Salaria Lane
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	
AA Cost (Rs. In Lakhs)	4.33
Total Cost of Completion/Expenditure incurred ending 3/2022(Rs. In Lakhs)	2.98
Date of Start (Month/Year)	02-09-2021
Date of Completion(Month/Year)	05-09-2021
No. of beneficiaries	



Sr. No.	26
Name of the work with Location	Construction of drain in sector 4 and 6 at different locations.
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	
AA Cost (Rs. In Lakhs)	4.33
Total Cost of Completion/Expenditure incurred ending 3/2022(Rs. In Lakhs)	2.93
Date of Start (Month/Year)	02-09-2021
Date of Completion(Month/Year)	19-09-2021



Sr. No.	27
Name of the work with Location	Upgradation of drain near Honey House Op Imperial Flats.
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	
AA Cost (Rs. In Lakhs)	4.33
Total Cost of Completion/Expenditure incurred ending 3/2022(Rs. In Lakhs)	3.45
Date of Start (Month/Year)	13-09-2021
Date of Completion(Month/Year)	05-10-2021