






Name of the work with location.	Construction/improvement of park of Ram Talai Mandir, Jullaka Mohalla
Department/Organization	H&UDD
Executing Agency	Jammu Municipal Corporation
Block/District	Jammu
Estimated Cost	7.12 Lacs
Total Expdt incurred ending 3/2022	7.10 Lacs
Project Initiation Year	2021
Date of Completion (MM/YY)	10.02.2022




Name of the work with location.	Const. of Tutian near Peerkho
Department/Organization	H&UDD
Executing Agency	Jammu Municipal Corporation
Block/District	Jammu
Estimated Cost	5.69
Total Expdt incurred ending 3/2022	4.05
Project Initiation Year	2021
Date of Completion (MM/YY)	02.02.2022





Name of the work with location.	a)Construction/Improvement of Park near Dakshwari TemplePeerkho
Department/Organization	H&UDD
Executing Agency	Jammu Municipal Corporation
Block/District	Jammu
Estimated Cost	2.66
Total Expdt incurred ending 3/2022	2.65
Project Initiation Year	2021
Date of Completion (MM/YY)	20.10.2021
No of beneficiaries	



Name of the work with location.	Improvement/Up-gradation of Graveyards
Department/Organization	H&UDD
Executing Agency	Jammu Municipal Corporation
Block/District	Jammu
Estimated Cost	5.43
Total Expdt incurred ending 3/2022	5.42
Project Initiation Year	2021
Date of Completion (MM/YY)	12.12.2021

	Name of the work with location.	Improvement / Upgradation of existing park at Jogi Gate, cremation ground
	Department/Organization	H&UDD
	Executing Agency	Jammu Municipal Corporation
	Block/District	Jammu
	Estimated Cost	9.90
	Total Expdt incurred ending 3/2022	9.89
	Project Initiation Year	2021
	Date of Completion (MM/YY)	15.01.2022
No of beneficiaries		


	Name of the work with location.	Upgradation of Purani Mandi Park
	Department/Organization	H&UDD
	Executing Agency	Jammu Municipal Corporation
	Block/District	Jammu
	Estimated Cost	7.14
	Total Expdt incurred ending 3/2022	7.11
	Project Initiation Year	2021
	Date of Completion (MM/YY)	15.12.2021



Name of the work with location.	Improvement of Bathing Ghat /Tuttian at Shree Radha Krishan Temple
Department/Organization	H&UDD
Executing Agency	Jammu Municipal Corporation
Block/District	Jammu
Estimated Cost	5.69
Total Expdt incurred ending 3/2022	5.67
Project Initiation Year	2021
Date of Completion (MM/YY)	09.11.2021

Name of the work with location.	Construction/Improvement of Community Hall at Geeta Bhawan , Parade
Department/Organization	H&UDD
Executing Agency	Jammu Municipal Corporation
Block/District	Jammu
Estimated Cost	23.37
Total Expdt incurred ending 3/2021	17.50
Project Initiation Year	2021
Date of Completion (MM/YY)	05.03.2022








Name of the work with location.	Upgradation of Children Graveyard by way of Construction of paths, repair to boundary wall etc. at QasimNagar
Department/Organization	H&UDD
Executing Agency	Jammu Municipal Corporation
Block/District	Jammu
Estimated Cost	5.35
Total Expdt incurred ending 3/2022	5.35
Project Initiation Year	2021
Date of Completion (MM/YY)	22.11.2021



Name of the work with location.	Repair/Renovation of Tuttian near PHE Sub-Division
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	Jammu
AA cost (Rs: in Lacs)	5.00
Total Expdt incurred ending 3/2022	3.86
Date of start (MM/YY)	14.12.21
Date of Completion (MM/YY)	30.01.22



Name of the work with location.	Const./Development of Shishu Samadhian opp. Police Station
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	Jammu
AA cost (Rs: in Lacs)	20.00
Total Expdt incurred ending 3/2022	14.20
Date of start (MM/YY)	19.09.21
Date of Completion (MM/YY)	15.03.22



Name of the work with location.	Repair/upgradation of Park at Rajpura Near Dr. B.R Ambedkar School
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	Jammu
AA cost (Rs: in Lacs)	5.00
Total Expdt incurred ending 3/2022	4.15
Date of start (MM/YY)	15.10.21
Date of Completion (MM/YY)	28.11.21



Name of the work with location.	Development/Const. of parking space at Gurudwara in TalabTillo
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	Jammu
AA cost (Rs: in Lacs)	25.00
Total Expdt incurred ending 3/2022	14.21
Date of start (MM/YY)	19.09.21
Date of Completion (MM/YY)	17.03.22





Name of the work with location.

Balance work of community hall at cremation ground Panjpeer

Department/Organization

H&UDD

Executing Agency

JMC

Block/District

Jammu

AA cost (Rs: in Lacs)

10.00

Total Expdt incurred ending 3/2022

5.78

Date of start (MM/YY)

10.09.21

Date of Completion (MM/YY)

29.09.21



Name of the work with location.

Balance work of community hall at puran baba mandir

Department/Organization

H&UDD

Executing Agency

JMC

Block/District

Jammu

AA cost (Rs: in Lacs)

10.00

Total Expdt incurred ending 3/2022

5.68

Date of start (MM/YY)

19.09.21

Date of Completion (MM/YY)

04.11.21







Name of the work with location.	Const. of Tuttian including water tank at cremation ground Panjpeer
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	Jammu
AA cost (Rs: in Lacs)	6.00
Total Expdt incurred ending 3/2022	4.71
Date of start (MM/YY)	05.12.21
Date of Completion (MM/YY)	20.01.22



Name of the work with location.	Const. of KriyaGhat Opp. Women Polytechnic College
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	Jammu
AA cost (Rs: in Lacs)	6.00
Total Expdt incurred ending 3/2022	5.07
Date of start (MM/YY)	15.11.21
Date of Completion (MM/YY)	15.03.22

	Name of the work with location.	Development of park (Bharat Mata park ) on Patoli Janipur Road Ward nO; 35.
	Department/Organization	H&UDD
	Executing Agency	JMC
	Block/District	Jammu
	AA cost (Rs: in Lacs)	5.00
	Total Expdt incurred ending 3/2022	3.79
	Date of start (MM/YY)	18.12.21
	Date of Completion (MM/YY)	03.03.22

	Name of the work with location.	Const. of Tuttur in shant nagar
	Department/Organization	H&UDD
	Executing Agency	JMC
	Block/District	Jammu
	AA cost (Rs: in Lacs)	5.00
	Total Expdt incurred ending 3/2022	3.89
	Date of start (MM/YY)	03.10.21
	Date of Completion (MM/YY)	15.12.21



Name of the work with location.	Upgradation/development of Chohan Park, Buta Nagar Park & Lohan Park in Paloura
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	Jammu
AA cost (Rs: in Lacs)	7.12
Total Expdt incurred ending 3/2022	7.94
Date of start (MM/YY)	21.01.21
Date of Completion (MM/YY)	08.02.22



Name of the work with location.	Development of parking space near Lohan park in Paloura
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	Jammu
AA cost (Rs: in Lacs)	30.00
Total Expdt incurred ending 3/2022	21.61
Date of start (MM/YY)	21.10.21
Date of Completion (MM/YY)	05.01.22







Name of the work with location.	Renovation/upgradation of 02 No. Parks
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	Jammu
AA cost (Rs: in Lacs)	12.00
Total Expdt incurred ending 3/2022	10.66
Date of start (MM/YY)	16.10.21
Date of Completion (MM/YY)	05.01.22



Name of the work with location.	Renovation of Graveyard and Tutian at PatoliMangotrian
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	Jammu
AA cost (Rs: in Lacs)	9.00
Total Expdt incurred ending 3/2022	6.14
Date of start (MM/YY)	15.10.21
Date of Completion (MM/YY)	19.02.22

	Name of the work with location.	Const. of Tutian at Cremation ground TophSherkhania
	Department/Organization	H&UDD
	Executing Agency	JMC
	Block/District	Jammu
	AA cost (Rs: in Lacs)	9.00
	Total Expdt incurred ending 3/2022	6.75
	Date of start (MM/YY)	05.10.21
	Date of Completion (MM/YY)	06.02.22

	Name of the work with location.	Constt. Of Cremation ground & Community Hall in Ward No: 39
	Department/Organization	H&UDD
	Executing Agency	JMC
	Block/District	Jammu
	AA cost (Rs: in Lacs)	36.36
	Total Expdt incurred ending 3/2022	18.18
	Date of start (MM/YY)	24.01.22
	Date of Completion (MM/YY)	09.03.22

**up grad cremation groun Lower upper thather keran k v nagar bantalab in w no 63**



Name of the work with Location

Construction / up gradation of cremation ground upper Thather, Construction /upgradation of Cremation ground upper Keran, Construction /upgradation of Cremation ground lower thather & Construction /upgradation of Cremation ground KB Nagar W.NO.63

Department/Organisation

H&UDD

Executive Agency

JAMMU MUNICIPAL CORPORATION DIVISION NO. III

Block/District

JAMMU

AA Cost (Rs . in Lakhs )

30.00

Total Cost of Completion/expenditure incurred ending 3/2022

19.85

Date of Start(Month/Year)

08-10-2021

Date of Completion ( Month / Year)

05-01-2022

No. of beneficiaries

1250

**up grad of tootiyen bathroom lower upper thather keran bantalab in w no 63**



Name of the work with Location

Const. of Tuttur/bathroom at cremation ground upper Keran/lower thather Const. of Tuttur/bathroom at cremation ground upper thather W.NO.63

Department/Organisation

H&UDD

Executive Agency

JAMMU MUNICIPAL CORPORATION DIVISION NO. III

Block/District

JAMMU

AA Cost (Rs . in Lakhs )

20.00

Total Cost of Completion/expenditure incurred ending 3/2022

14.27

Date of Start(Month/Year)

11-10-2021

Date of Completion ( Month / Year)

08-01-2022

No. of beneficiaries

1250



**up grad of cremation ground in w no 64**



Name of the work with Location

Construction /upgradation of Cremation ground Choudhary Lane & Construction/upgradation of Shishu smadian W.NO. 64

Department/Organisation

H&UDD

Executive Agency

JAMMU MUNICIPAL CORPORATION DIVISION NO. III

Block/District

JAMMU

AA Cost (Rs . in Lakhs )

25.00

Total Cost of Completion/expenditure incurred ending 3/2022

16.13

Date of Start(Month/Year)

05-10-2021

Date of Completion ( Month / Year)

21-02-2022

No. of beneficiaries

1200

**Platform at Cremation ground patoli brahmna w.no 65**



Name of the work with Location

Construction/upgradation of Cremation shed and platform at Patoli Brahmana In W.NO.65

Department/Organisation

H&UDD

Executive Agency

JAMMU MUNICIPAL CORPORATION DIVISION NO. III

Block/District

JAMMU

AA Cost (Rs . in Lakhs )

16.00

Total Cost of Completion/expenditure incurred ending 3/2022

9.69

Date of Start(Month/Year)


05-10-2021

Date of Completion ( Month / Year)

15-02-2022

No. of beneficiaries

950



<b>Name of the work with Location</b>	<b>Construction /upgradation of Tuttian/ Ladies bathroom in cremation ground at Muthi IN W.NO.67</b>
<b>Department/Organisation</b>	<b>H&amp;UDD</b>
<b>Executive Agency</b>	<b>JAMMU MUNICIPAL CORPORATION DIVISION NO. III</b>
<b>Block/District</b>	<b>JAMMU</b>
<b>AA Cost (Rs . in Lakhs )</b>	<b>7.50</b>
<b>Total Cost of Completion/expenditure incurred ending 3/2022</b>	<b>5.51</b>
<b>Date of Start(Month/Year)</b>	<b>06-01-2022</b>
<b>Date of Completion ( Month / Year)</b>	<b>03-03-2022</b>
<b>No. of beneficiaries</b>	<b>1200</b>



<b>Name of the work with Location</b>	<b>Construction /upgradation of Kriya ghat at Muthi camp pulley &amp; Muthi Pulleyw.no.67</b>
<b>Department/Organisation</b>	<b>H&amp;UDD</b>
<b>Executive Agency</b>	<b>JAMMU MUNICIPAL CORPORATION DIVISION NO. III</b>
<b>Block/District</b>	<b>JAMMU</b>
<b>AA Cost (Rs . in Lakhs )</b>	<b>21.00</b>
<b>Total Cost of Completion/expenditure incurred ending 3/2022</b>	<b>12.76</b>
<b>Date of Start(Month/Year)</b>	<b>28-10-2021</b>
<b>Date of Completion ( Month / Year)</b>	<b>25-01-2022</b>
<b>No. of beneficiaries</b>	<b>1500</b>




<b>Name of the work with Location</b>	<b>Construction of platform at shishu smadian at Muthi W.NO.67</b>
<b>Department/Organisation</b>	<b>H&amp;UDD</b>
<b>Executive Agency</b>	<b>JAMMU MUNICIPAL CORPORATION DIVISION NO. III</b>
<b>Block/District</b>	<b>JAMMU</b>
<b>AA Cost (Rs . in Lakhs )</b>	<b>10.50</b>
<b>Total Cost of Completion/expenditure incurred ending 3/2022</b>	<b>6.32</b>
<b>Date of Start(Month/Year)</b>	<b>11-10-2021</b>
<b>Date of Completion ( Month / Year)</b>	<b>15-11-2021</b>
<b>No. of beneficiaries</b>	<b>700</b>



<b>Name of the work with Location</b>	<b>Construction /upgradation of Tuttian bathroom at Sangrampur W.NO.75</b>
<b>Department/Organisation</b>	<b>H&amp;UDD</b>
<b>Executive Agency</b>	<b>JAMMU MUNICIPAL CORPORATION DIVISION NO. III</b>
<b>Block/District</b>	<b>JAMMU</b>
<b>AA Cost (Rs . in Lakhs )</b>	<b>5.98</b>
<b>Total Cost of Completion/expenditure incurred ending 3/2022</b>	<b>4.18</b>
<b>Date of Start(Month/Year)</b>	<b>04-11-2021</b>
<b>Date of Completion ( Month / Year)</b>	<b>22-02-2022</b>
<b>No. of beneficiaries</b>	<b>400</b>








<b>Name of the work with Location</b>	<b>Construction/upgradation of park at Baba Kalaikh Nath temple w.no 63</b>
<b>Department/Organisation</b>	<b>H&amp;UDD</b>
<b>Executive Agency</b>	<b>JAMMU MUNICIPAL CORPORATION DIVISION NO. III</b>
<b>Block/District</b>	<b>JAMMU</b>
<b>AA Cost (Rs . in Lakhs )</b>	<b>5.00</b>
<b>Total Cost of Completion/expenditure incurred ending 3/2022</b>	<b>2.99</b>
<b>Date of Start(Month/Year)</b>	<b>10-10-2021</b>
<b>Date of Completion ( Month / Year)</b>	<b>10-12-2021</b>
<b>No. of beneficiaries</b>	<b>1400</b>




<b>Name of the work with Location</b>	<b>Renovation and repair of Mehar Chand Mahajan Park, Mahajan Sabha at Gandhi Nagar in W.No 20</b>
<b>Department/Organisation</b>	<b>H&amp;UDD</b>
<b>Executive Agency</b>	<b>JAMMU MUNICIPAL CORPORATION DIVISION NO. III</b>
<b>Block/District</b>	<b>JAMMU</b>
<b>AA Cost (Rs . in Lakhs )</b>	<b>11.00</b>
<b>Total Cost of Completion/expenditure incurred ending 3/2022</b>	<b>7.55</b>
<b>Date of Start(Month/Year)</b>	<b>19-01-2022</b>
<b>Date of Completion ( Month / Year)</b>	<b>19-02-2022</b>
<b>No. of beneficiaries</b>	<b>600</b>

 <p>Path and Cremation shed at Bund Patnyal at w.no 75</p> <p>Jammu, null, null Unnamed Road, Jammu, 180003 Lat 32.745295° Long 74.783381° 18/04/22 11:19 AM</p>		
	Name of the work with Location	Construction of cremation shed & path at cremation ground Band Patnyal in W.No 75
	Department/Organisation	H&UDD
	Executive Agency	JAMMU MUNICIPAL CORPORATION DIVISION NO. III
	Block/District	JAMMU
	AA Cost (Rs . in Lakhs )	9.80
	Total Cost of Completion/expenditure incurred ending 3/2022	6.86
	Date of Start(Month/Year)	27-01-2022
	Date of Completion ( Month / Year)	27-03-2022
	No. of beneficiaries	600

 <p>Cremation shed at Durgochak at w.no 75</p> <p>Jammu, null, null Mehra mandlik, patyal chal, Jammu, 181208 Lat 32.759349° Long 74.76539° 18/04/22 11:25 AM</p>		
	Name of the work with Location	Construction of cremation shed & path at cremation ground Durga Chak in W.No 75
	Department/Organisation	H&UDD
	Executive Agency	JAMMU MUNICIPAL CORPORATION DIVISION NO. III
	Block/District	JAMMU
	AA Cost (Rs . in Lakhs )	5.60
	Total Cost of Completion/expenditure incurred ending 3/2022	3.99
	Date of Start(Month/Year)	26-01-2022
	Date of Completion ( Month / Year)	04-03-2022
	No. of beneficiaries	500

		
	Name of the work with Location	Construction of boundary wall, Path and other allied works at Graveyard Sangrampur in W.No 75
	Department/Organisation	H&UDD
	Executive Agency	JAMMU MUNICIPAL CORPORATION DIVISION NO. III
	Block/District	JAMMU
	AA Cost (Rs . in Lakhs )	9.6
	Total Cost of Completion/expenditure incurred ending 3/2022	5.91
	Date of Start(Month/Year)	27-01-2022
	Date of Completion ( Month / Year)	03-03-2022
	No. of beneficiaries	260





Name of the work with Location	Constt. of Tutian at sector-4 Rani Talab
Department/Organization	H&UDD
Executive Agency	JMC
Block /District	JAMMU
AA Cost (Rs in Lakhs)	15.00
Total Cost of Completion/Expenditure Incurred ending 3/2022	11.54
Date of Start Month/Year	25-10-2021
Date of Completion	15-3-2022
No of Beneficiaries	380



Name of the work with Location	Landscaping near PHE Tube well Rani Talab
Department/Organization	H&UDD
Executive Agency	JMC
Block /District	JAMMU
AA Cost (Rs in Lakhs)	25.00
Total Cost of Completion/Expenditure Incurred ending 3/2022	14.86
Date of Start Month/Year	21-11-2021
Date of Completion	12-3-2022
No of Beneficiaries	290



Name of the work with Location	Development of Green space at Babliana road Gangyal
Department/Organization	H&UDD
Executive Agency	JMC
Block /District	JAMMU
AA Cost (Rs in Lakhs)	12.00
Total Cost of Completion/Expenditure Incurred ending 3/2022	7.31
Date of Start Month/Year	15-11-2021
Date of Completion	25-2-2022
No of Beneficiaries	250



Name of the work with Location	Development/Upgradation of Graveyard opp. Digiana Ashram.
Department/Organization	H&UDD
Executive Agency	JMC
Block /District	JAMMU
AA Cost (Rs in Lakhs)	15.00
Total Cost of Completion/Expenditure Incurred ending 3/2022	10.34
Date of Start Month/Year	11-11-2021
Date of Completion	17-2-2022
No of Beneficiaries	291



Name of the work with Location	Development of park No.1-20 in Sainik Colony
Department/Organization	H&UDD
Executive Agency	JMC
Block /District	JAMMU
AA Cost (Rs in Lakhs)	22.00
Total Cost of Completion/Expenditure Incurred ending 3/2022	13.00
Date of Start Month/Year	14-10-2021
Date of Completion	8-1-2022
No of Beneficiaries	230



Name of the work with Location	Landscaping at Bhaur Kulian
Department/Organization	H&UDD
Executive Agency	JMC
Block /District	JAMMU
AA Cost (Rs in Lakhs)	12.00
Total Cost of Completion/Expenditure Incurred ending 3/2022	7.76
Date of Start Month/Year	11-10-2021
Date of Completion	18-3-2022
No of Beneficiaries	250






Name of the work with Location	Landscaping adjoining Primary Health centre at bhour
Department/Organization	H&UDD
Executive Agency	JMC
Block /District	JAMMU
AA Cost (Rs in Lakhs)	12.00
Total Cost of Completion/Expenditure Incurred ending 3/2022	7.85
Date of Start Month/Year	11-10-2021
Date of Completion	17-3-2022
No of Beneficiaries	550



Name of the work with Location	Upgradation of Shamshan Ghat at Bhagwati Nagar Jammu.
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	
AA Cost (Rs. In Lakhs)	15.00
Total Cost of Completion/Expenditure incurred ending 3/2022(Rs. In Lakhs)	13.06
Date of Start (Month/Year)	
Date of Completion(Month/Year)	15-07-2021



Name of the work with Location	Construction of Tuttian / Ladies Bathroom near Dental College Jammu
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	
AA Cost (Rs. In Lakhs)	10.00
Total Cost of Completion/Expenditure incurred ending 3/2022(Rs. In Lakhs)	6.99
Date of Start (Month/Year)	16-10-2021
Date of Completion(Month/Year)	





Name of the work with Location	Construction of Tuttian / Ladies Bathroom near Amphalla Jammu
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	
AA Cost (Rs. In Lakhs)	4.00
Total Cost of Completion/Expenditure incurred ending 3/2022(Rs. In Lakhs)	2.68
Date of Start (Month/Year)	18-09-2021
Date of Completion(Month/Year)	



Name of the work with Location	Upgradation of Tuttian / Two Room and const. of Compound wall around Shishu Samadhiya at Vikas Nagar.
Department/Organization	H&UDD
Executing Agency	JMC
Block/District	
AA Cost (Rs. In Lakhs)	20.00
Total Cost of Completion/Expenditure incurred ending 3/2022(Rs. In Lakhs)	17.32
Date of Start (Month/Year)	21-10-2021
Date of Completion(Month/Year)	07-01-2022



 <p><b>Jammu, null, null</b>  MVVR+G7X, Guru Tegh Bahadur Nagar,  Channi Himat, Jammu, 180015  Lat 32.693829°  Long 74.890433°  19/03/22 09:06 AM</p>		
	Name of the work with Location	Const. of waiting Shed at Shishu Samadhiya in Ward No.51
	Department/Organization	H&UDD
	Executing Agency	JMC
	Block/District	
	AA Cost (Rs. In Lakhs)	6.50
	Total Cost of Completion/Expenditure incurred ending 3/2022(Rs. In Lakhs)	4.43
	Date of Start (Month/Year)	09-02-2022
	Date of Completion(Month/Year)	08-03-2022
 <p><b>Shop No. 37 Dry fruit market jewel chowk jewel, Shalamar, Resham Ghar Colony, Jammu, 180001</b>  Latitude 32.7271397° Longitude 74.8601994°  Local 04:27:25 PM Altitude 293.2 meters  GMT 10:57:25 AM Thursday, 23-12-2021</p>		
	Name of the Work with location	Construction of officers Room in Town hall Complex, JMC Jammu, Town Hall Complex Jammu
	Dept./ Organization	H&UDD
	Executing Agency	JMC
	Block/District	Jammu
	AA Cost (Rs. in Lacs)	8.12
	Total cost of Completion/Expenditure incurred ending 03/2022 (Rs. in Lacs)	5.96
	Date of START (MM/YYYY)	12/2021
	Date of Completion (MM/YYYY)	03/2022